

Kansas Statehouse Preservation and Restoration
JE Dunn Construction
Schedule of Work
November 19, 2013

VISITOR CENTER

Visitor Center completes on December 31, 2013.

Visitor Center Exterior

- Limestone & Granite exterior cladding / facade completed in September.
- Exterior Main Entrance doors completes in November.

Visitor Center Interior

- Ground Floor Rotunda Area for public access completed in October.
- Southwest Quadrant Stair for public access completes in December.
- Kansas Counties Marble Floor Map installation completes in November however it is not accessible to the public until the Visitor Center completes on December 31, 2013.
- The Statehouse Public Entrance at the Visitor Center will open January 1, 2014.

SITE WORK

- 8th Street Entrance / Exit Driveways will be available to the public at completion of the Visitor Center January 1, 2014. This is the public entrance to the Visitor Center.
- Irrigation water and grass sod will be installed throughout the site areas affected by construction before December 1st (weather permitting), except in the immediate area of the Northwest Quadrant area.
- Landscaping will progress with the Site Work Schedule and the Quadrant Areas with plantings. Select landscape plantings may complete in the Spring of 2014 to assure healthy adaptation.
- Site Lighting completes in December, except in the immediate area of the Northwest Quadrant.
- Construction trailers will be removed from the site in December.

QUADRANT AREAS – Ceremonial Drive and Sidewalks

- Northeast Quadrant, Southwest Quadrant, and Southeast Quadrant will complete on December 31, 2013.
- East Wing Public Entrance will remain open until the new Visitor Center public entrance completes.
- Landscape planting began in November and will progress with the Site Work and Quadrant Area Schedules. Some landscape plantings will complete in the Spring of 2014 to assure healthy adaptation.
- Northwest Quadrant schedule currently indicates work continuing in February 2014 to complete the concrete sidewalks, curbs, ceremonial drive, and lighting in the Northwest quadrant. Work in this area may not proceed until the removal of the tower crane is complete.
- The Plaza Area at the base of the North Grand Stair will complete brick masonry pavers in January 2014.

COPPER ROOF REPLACEMENT

- West Wing Roof completed in July.
- East Wing Roof completed in September.
- South Wing Roof completed in November.
- North Wing Roof completes in December.
- Scaffolding will be removed following the completion of each individual wing. Disassembly will last 2 to 3 weeks for each Wing.

COPPER DOME REPLACEMENT

- Copper Dome completed in October.
- Dome Scaffolding & Shoring Platform removal completed in November.
- Lantern / Pommel / Observation Deck completes in December.

TOWER CRANE DISASSEMBLY

- Tower Crane disassembly and removal from site will complete not later than December 31, 2013.
- Harrison Street between 8th and 10th Streets will again be affected during the removal of the tower crane in December. Specific information will be provided when we approach December.

Currently the provisions for weather day delays accounted in the construction schedule through December 31, 2013 have been exhausted. Inclement weather that occurs now through the end of 2013 may delay the completion of site improvements or paving. The project team will work diligently to prepare for, and endeavor to overcome impacts from weather through the completion of work. No other delay days considering unforeseen conditions, additional work or changes to the contract documents are included.

End of JE Dunn Construction schedule. Dates are subject to weather impacts and unforeseen changes and will be adjusted with future schedule updates provided by JE Dunn Construction.

Barry Greis, Statehouse Architect